

Newsletter

St Joseph's– June 2016

MORGAN SINDALL

CONSTRUCTION INFRASTRUCTURE



The foundations are now complete to Building 1 ready for the steel installation commencing Tuesday 31/5/16. Foundations to Building 2 are currently 70% complete and will be completed by Friday 27/5/16 as will the retaining walls.

Drainage is ongoing as are ducts and service diversions. Sub-structure brickwork and blockwork are due to commence w/c 6/6/16 with the installation of the beam and block flooring following on. This is due to commence w/c 20/6/16.

As we reported in May's newsletter the steel erection will be taking place over the Whitsun week while the school are on holiday to minimise the risk to students and teachers.

We will then commence scaffolding w/c 20/6/16



JA Burke are a Midlands based ground works, civils and RC frame company working for the largest construction clients in the UK.

JA Burke undertake projects from £50k labour to £3m labour, plant and material schemes.

They have successfully completed the enabling works along with the foundation to the front extension. They have also completed the piling works and are now progressing the retaining wall, drainage and foundations to the rear of the building.

My name is Colin Ebenezer, Morgan Sindall Site Manager (07794 094078) and I would like to take this opportunity to thank both the school and the local neighbours for their continued patience and understanding during the execution of works carried out on site. We appear to have overcome the initial issue with delivery drivers driving on verges etc and will continue to monitor this to ensure that there are no further issues. The next major activity is the steel erection which is taking place over the Whitsun holiday to minimise any risk to pupils and staff. This is a potentially noisy operation involving a crane and MEWPs along with steel deliveries however we will mitigate noise as much as we possibly can.



Looking ahead

Over the next few weeks we will be:

- ◆ Complete steelwork erection
- ◆ Completing drainage
- ◆ Commence sub-structure brickwork and blockwork
- ◆ Commence beam and block floors
- ◆ Commence scaffolding

MJ Robinson Structures



For more information, please contact:

Morgan Sindall plc
4215 Waterside Centre,
Birmingham Business Park
Solihull,
West Midlands
B37 7YN
T 0121 3291500 F 0121 3291501
morgansindall.com